## **MORPC-Attributable Funding Commitments for SFY 2023**



TIP ID	ODOT PID	Agency	Project Description	Phase	Source	Amount Encumbered	Outstanding	Encumbrance Date
3418	105649	MORPC	Air Quality Awareness, SFY 2023, Air Quality Project	Other	CMAQ	\$550,000	\$0	7/1/2022 Part of MORF
3420	105638	MORPC	Gohio Commute, SFY 2023, Ridesharing	Other	CMAQ	\$700,000	\$0	7/1/2022 Part of MORF
3422	105645	MORPC	Supplemental Planning, SFY 2023, Planning Activity	Other	STBG	\$350,000	\$0	7/1/2022 Part of MORE
3575	110240	MORPC	insight2050 Technical Assistance Program FY23, Planning Activity	Other	STBG	\$250,000	\$0	7/1/2022 Part of MORE
3581	110229	MORPC	Paving the Way, SFY 2023, Program Administration	Other	STBG	\$0	\$50,000	7/1/2022 Part of MORE
1946	88310	ODOT 6	I-270 at US-33/SR-161, Interchange Modification	Pay	STBG	\$589,324	\$598,164	8/16/2022 Payments to
3280	105806	Powell	Sawmill Pkwy from Seldom Seen Rd to Home Rd, Resurfacing	Pay	STBG	\$188,967	\$0	8/16/2022 Payments to
3818	112768	ODOT 6	US 23, Corridor Study	Other	STBG	\$62,686	\$0	9/23/2022 Planning activ
929	105734	Columbus	E Broad St from I-270 to Outerbelt St, Major Widening	RW	STBG	\$0	\$1,560,000	10/12/2022 RW delayed
718	105732	Columbus	Cassady Ave from CSX Railroad to north of E 7th Ave, Minor Widening	RW	CMAQ	\$0	\$1,542,658	10/19/2022 RW delayed
3212	103626	Delaware	US-36 & SR-37 from W of Foley St & E of East St to SR-521, Major Widening	Con	STBG	\$0	\$18,609,158	2/6/2023 Project on sc
3590	110521	Columbus	Columbus Signal System, Phase F, Signalization	Con	CMAQ	\$0	\$10,771,751	3/13/2023 Project advar 11/4/2022.
3593	113309	Columbus	SR 161 at Huntley/Sinclair, Signalization	Con	STBG	\$0	\$701,668	5/1/2023 Final tracings
1333	77372	ODOT 6	I-70/I-71 Innerbelt (Phase 4A), Major Widening	Con	STBG	\$0	\$7,631,026	5/12/2023 MORPC fund combined inte
3839	114757	COTA	COTA Rickenbacker Mobility Center, Transit Activity	Con	STBG	\$0	\$3,375,000	6/1/2023 Funding dela
3276	105739	Delaware County	Red Bank Rd from Smothers Rd to Gorsuch Rd, Resurfacing	Con	STBG	\$0	\$872,907	6/1/2023 Stage 2 plans
3283	105736	Columbus	Souder Ave from W Broad St to Dublin Rd, Multi-Use Path	Con	TAP	\$0	\$3,904,938	6/1/2023 Final Tracing
3836	114254	Columbus	SR-161 at Parkville/Spring Run, Intersection modification	Con	STBG	\$0	\$1,127,170	6/1/2023 Stage 3 plans
3253	105768	Whitehall	E Broad St at Hamilton Rd, Intersection Modification	Con	CMAQ	\$0	\$5,055,577	1/1/2024 Stage 3 plans Acquisition de
			Miscellaneous adjustments to past encumbrances	STE	G/CMAQ/TAP	\$5,472		STBG: \$0; CI
				_	STBG	\$1,440,977	\$34,525,093	
		Encumbered			CMAQ	\$1,255,472	\$17,369,986	
		Overdue		_	TAP	\$0	\$3,904,938	
				Eur	nding Program	STDC	ТАР	
					nding Program ginal Allocation	STBG \$29,227,719	\$3,777,850	
			Available Budget (Includes Carryover from Previous			\$34,450,477	\$5,441,406	
			Encumbered Amount (as of 10/31/2022)			\$1,440,977	\$0	
					urrent Balance	\$33,009,500	\$5,441,406	Phases
			C	outstanding	Commitments	\$34,525,093	\$3,904,938	Con: Construction
					mated Balance	(\$1,515,593)	\$1,536,468	Other: Purchase or I
					wed Carryover	\$7,306,930	\$1,888,925	Pay: Loan paymer
				Amount Su	bject to Recall	\$0	\$0	RW: Right-of-Way

## Status

RPC's planning work program.

to the State Infrastructure Bank (SIB) for the FY15 project.

to the State Infrastructure Bank (SIB) for the FY20 project.

ctivity for the US 23 corridor.

ed from SFY 2022. RW authorized 10/12/2022

ed from SFY 2022. RW authorized 10/19/2022.

schedule.

vanced to SFY 2023. Final plan package provided to the district on

gs approved 11/18/2022.

nding is for Bike and Pedestrian components. Phase 4B was nto this PID.

elayed from SFY 2022.

ans complete 7/28/2022.

ngs approved 3/23/2022.

ans complete 6/30/2022. HSIP funding advanced to SFY 23.

ans complete 5/2/2022. Project delayed to SFY 2024 due to RW delays.

CMAQ: \$5,472; TAP: \$0

on or Program nent for previous construction ′ay